

Double Chooz Near Detector Commissioning

Thiago S. Bezerra,


on behalf of Emmanuel Chauveau and the DC Collaboration



Neutrino Frontier Workshop — Fujiyoshida

December 21st, 2014

Double Chooz Sensitivity on θ_{13}




- At the end of Far-only stage: $\delta(\sin^2 2\theta_{13}) \sim 0.030$
- With 6 months of Near+Far: $\delta(\sin^2 2\theta_{13}) \sim 0.015$
- Ultimately (~ 2017): $\delta(\sin^2 2\theta_{13}) \sim 0.010$

Double Chooz Detectors Baselines



Detector	Chooz B1	Chooz B2	Overburden [m.w.e.]
Far	1114.6 m	988.1 m	300
Near	466 m	351 m	120

Near Lab/Detector Time-line



Tunnel and Lab Cave Digging

April 2011 ~ May 2012




Lab Construction

May 2012 ~ May 2013




Double Chooz Near and Far Labs



- Larger lab divided into three sections (clean rooms)
 - Parallel work during detector construction
- Larger pit to afford a one meter thick water shield

Double Chooz Detectors

-- Far Detector --



Calibration Glove Box Outer veto (OV)

- Plastic scintillator strip
- Far: $6.4 \times 12.8 \text{ m}^2$ / Near: $11.0 \times 12.8 \text{ m}^2$

Stainless Steel Shield

Neutrino detector

Inner veto (IV, 90 m^3 liquid scintillator)

- 78 PMTs (8-inch, Hamamatsu R1408)

Inner detector (ID)

Buffer (110 m^3 mineral oil)


- 390 PMTs (10-inch, Hamamatsu R7081MOD)

γ catcher (22.3 m^3 liquid scintillator)

ν target (10.3 m^3 liquid scintillator with Gd)


- Number of protons = $(6.738 \pm 0.020 \times 10^{29})$

-- Near Detector --






Inner Veto Vessel

June and July 2013



Inner Veto

August ~ October 2013





Buffer Installation

September ~ November 2013



Buffer PMTs: Bottom and Wall



October and November 2013




Buffer PMTs: Bottom and Wall



Buffer PMTs Post-Test






Installed PMT
Dark Rate




Gamma Catcher


February ~ May 2014



Neutrino Target Integration



Double Chooz Detectors






Buffer Lid PMT Installation




Gamma Catcher Lid Gluing



End of April



Closing the Buffer




Closing the Buffer






IV top ring and buffer-over PMTs

First half of May




Chimney upper part mounting

First half of June




Closed IV with Chimney



Filling systems installation

June and July 2014






E-hut mounting


First half of June





Electronics Mounting at eHut

End of July







Filling



Shielding




Near Detector Commissioning Status




- Detector is alive (ON) and stable for few weeks now
- Start training shifter to handle 2 detectors with new GUIs
- Working on data reduction scheme by DAQ
 - replace waveforms by reduced data for muon events tagged by trigger
- Preparation of an automated data reconstruction

Observation of First “Near” $\bar{\nu}_e$



- First neutrinos candidates were seen!
 - basic selection: muon veto, Δt , isolation window


Observation of First “Near” $\bar{\nu}_e$



- First neutrinos candidates were seen!
 - basic selection: muon veto, Δt , isolation window
- Clear and clean IBD signal
 - no calibration + no advanced reconstruction!

Summary

- Double Chooz near detector operational;
- Data taking is expected to start within the next weeks;
- Sensitivity on θ_{13} will reach the 10% level.



Thank you!